

Ref no:	RA137	Calders & Grandidge	 
Compiled By: D.Losty		Risk Assessment	Revision 5
Effective Date: February 2014		Fabrication of Poles & Associated Activities	Revision date: April 2024
			Revised By: M. Price/D. Whiley

Risk Assessment Fabrication of Poles & Associated Activities	Revision Date	April 2024
--	---------------	------------

Risk Assessment No:	RA137	Revision No	5	Task:	Fabrication of Poles & Associated Activities				
Company Name:	Calders and Grandidge	Assessor	M. Price		Assisted by	D. Whiley		Date:	19.04.24

Probability	Severity	Risk Factor = Probability x Severity Low Risk = 1 to 6 Medium = 7 to 11 High = 12 +	The following guidelines should be applied to risk factors after control measures have been applied: Risk factor after control measures: 1 – 6 OK to proceed Risk factor after control measures: 7 – 11 Further control measures should be applied. Seek further advice if unsure. Risk factor after control measures: 12+ Unacceptable – Do not proceed
5	Very Likely		
4	Likely		
3	Probable		
2	Possible		
1	Very Unlikely		
5	Fatality		
4	Major Injury		
3	Medical Injury		
2	Minor Injury		
1	No Injury		

Who is at risk?	Employees, contractors																								
Specific Task	Use of all powered & non-powered hand tools, sharps (chisels).																								
Hazard	Risk	Risk Factor Before Control					Control Measure					Risk Factor After Control													
Noise, vibration, dust, sharp cutting edges, electricity, ejectives,	Strains, sprains, drawing in, electrocution, hearing damage, damage to eyes, cuts, bruises, severe lacerations, amputation.	Probability	5						Current Control Measures:	• Trained, competent operatives	• Daily safety and pre start checks carried out by operators (tool check sheet)	• Appropriate PPE (Grip gloves, Safety Glasses, Steel-Toe Cap Boots)	• Hearing protection mandatory within all fabrication sheds	• Sharp cutting parts provided	• Good lighting provided in the working areas	• All operators hold valid ATO	• Loose clothing not worn	Probability	5						
			4																	4					
			3																	3					
			2																	2					
			1																	1					
			0	1	2	3	4	5											0	1	2	3	4	5	
			Severity																						

Authorised by: John Secker

Page 1 of 8

All printed copies of this document are considered uncontrolled

Ref no:	RA137	Calders & Grandidge	 
Compiled By: D.Losty	Risk Assessment Fabrication of Poles & Associated Activities		Revision 5
Effective Date: February 2014			Revision date: April 2024 Revised By: M. Price/D. Whiley

			- Scheduled PAT testing - Specific risk assessment for power tools (RA027)																																																																																							
Who is at risk?	Employees, contractors																																																																																									
Specific Task	Loading & unloading of feed chains.																																																																																									
Hazard	Risk	Risk Factor Before Control	Control Measure	Risk Factor After Control																																																																																						
Striking by moving object.	Sprain, strain, limb injury, back injury, crush injury.	<table><tr><td rowspan="6">Probability</td><td>5</td><td></td><td></td><td></td><td></td><td></td></tr><tr><td>4</td><td></td><td></td><td></td><td></td><td></td></tr><tr><td>3</td><td></td><td></td><td></td><td>12</td><td></td></tr><tr><td>2</td><td></td><td></td><td></td><td></td><td></td></tr><tr><td>1</td><td></td><td></td><td></td><td></td><td></td></tr><tr><td>0</td><td>1</td><td>2</td><td>3</td><td>4</td><td>5</td></tr><tr><td></td><td colspan="5">Severity</td></tr></table>	Probability	5						4						3				12		2						1						0	1	2	3	4	5		Severity					Current Control Measures: - Trained, competent operatives - daily safety and pre start checks carried out by operator - Safe System of Work - Chain isolators - LOTO system - Fabricators chain switch located where entire shed can be seen by operator - For dresser-fed poles, live CCTV images are relayed to dresser operator to ensure no personnel are in a position of danger - Limitations on pole stacking heights defined in SSOW - Continuous monitoring of the effectiveness of control measures and periodic review.	<table><tr><td rowspan="6">Probability</td><td>5</td><td></td><td></td><td></td><td></td><td></td></tr><tr><td>4</td><td></td><td></td><td></td><td></td><td></td></tr><tr><td>3</td><td></td><td></td><td></td><td></td><td></td></tr><tr><td>2</td><td></td><td></td><td></td><td></td><td></td></tr><tr><td>1</td><td></td><td></td><td></td><td>4</td><td></td></tr><tr><td>0</td><td>1</td><td>2</td><td>3</td><td>4</td><td>5</td></tr><tr><td></td><td colspan="5">Severity</td></tr></table>	Probability	5						4						3						2						1				4		0	1	2	3	4	5		Severity				
Probability	5																																																																																									
	4																																																																																									
	3					12																																																																																				
	2																																																																																									
	1																																																																																									
	0	1	2	3	4	5																																																																																				
	Severity																																																																																									
Probability	5																																																																																									
	4																																																																																									
	3																																																																																									
	2																																																																																									
	1				4																																																																																					
	0	1	2	3	4	5																																																																																				
	Severity																																																																																									

Ref no:	RA137	Calders & Grandidge	 
Compiled By: D.Losty	Risk Assessment Fabrication of Poles & Associated Activities		Revision 5
Effective Date: February 2014			Revision date: April 2024 Revised By: M. Price/D. Whiley

Who is at risk?	Employees, contractors															
Specific Task	Moving & using tools, moving off-cuts, moving heating oil, manipulating poles															
Hazard	Risk	Risk Factor Before Control						Control Measure					Risk Factor After Control			
Manual Handling	Sprain, strain, limb injury, fracture, back injury, crush injury.	Probability	5						Current Control Measures: - Manual Handling training for all staff - Suitable lifting equipment used where appropriate - High grip gloves and safety footwear provided and worn - Bespoke manual handling training for pole manipulation activities. - Use of manipulation devices – for example the use of Cant Hooks to assist with rotation of large, irregular-shaped or trapped poles and Hookaroons to for movement of offcuts - If poles do drop between chain benches, then a manual handling assessment must be carried out - if poles are deemed too heavy to lift back onto the chain bench then a Supervisor must be informed, also ensure there is effective communication prior to any lift being completed and consideration is made for hand positioning to prevent crushing or injury. - Continuous monitoring of the effectiveness of control measures and periodic review.	Probability	5					
			4													
			3					12								
			2													
			1													
			0	1	2	3	4	5			Severity					

Ref no:	RA137	Calders & Grandidge	 
Compiled By: D.Losty	Risk Assessment Fabrication of Poles & Associated Activities		Revision 5
Effective Date: February 2014			Revision date: April 2024 Revised By: M. Price/D. Whiley

Who is at risk?	Employees, contractors																		
Specific Task	All activities.																		
Hazard	Risk	Risk Factor Before Control					Control Measure				Risk Factor After Control								
Falls from height.	Bruises, back injury, limb injury, head injury, paralysis, death.	Probability	5						Current Control Measures: - Continuous monitoring of the effectiveness of control measures and periodic review. - Work at height strictly prohibited for all fabrication activities.				Probability	5					
			4																
			3											15					
			2																
			1																
			0	1	2	3	4	5											
			Severity																

Who is at risk?		Employees,												
Specific Task		Use of chainsaw												
Hazard		Risk		Risk Factor Before Control			Control Measure				Risk Factor After Control			
Fire, Electricity Noise, Vibration, ejectiles, dust, fumes, ejectiles, manual handling, heat from wearing chainsaw PPE.		Burns, electrocution, HAVS, strains, sprains, back injury, heat stress, punctures, lacerations, eye damage, hearing damage, amputation/ lung damage.		Probability	5									
					4									
					3								15	
					2									
					1									
					0	1	2	3	4	5				
					Severity									
				Current Control Measures:										
• Trained and competent operators (LANTRA) • Chainsaw specific risk assessment (RA140) • Regular maintenance by outside contractor as well as operator • daily safety and pre start checks carried out by operators (tool check sheet) Cleaning takes place on flat level surface • Non-spill spouts fitted to filling equipment • Fuel stored in locked container • Fire extinguishers • fire alarm system • trained fire marshals														
Probability	5													
	4													
	3													
	2													
	1									5				
	0	1	2	3	4	5								
	Severity													

Authorised by: John Secker

Page 4 of 8

All printed copies of this document are considered uncontrolled

Ref no:	RA137	Calders & Grandidge	 
Compiled By: D.Losty	Risk Assessment Fabrication of Poles & Associated Activities		Revision 5
Effective Date: February 2014			Revision date: April 2024 Revised By: M. Price/D. Whiley

			• weekly call-point testing • Scheduled PAT testing • RCD circuit breakers fitted to cabling • Anti vibration mounts fitted to chainsaws • Sufficient breaks provided for cooling & rehydration • Chilled drinking water dispensers • Working at height prohibited • Safe working distance of at least 3m maintained between the chainsaw operator and any other person whilst the saw is in operation (unless the other person is wearing chainsaw PPE) • Regular health monitoring • Effective supervision. • Continuous monitoring of the effectiveness of control measures and periodic review.	
--	--	--	---	--

Who is at risk?	Employees, contractors, visitors																																																																																																			
Specific Task	Negotiating fabrication sheds																																																																																																			
Hazard	Risk	Risk Factor Before Control						Control Measure				Risk Factor After Control																																																																																								
Slips, trips and falls at same level.	Strain, sprain, fracture.	<table><tr><td rowspan="7">Probability</td><td>5</td><td> </td><td> </td><td> </td><td> </td><td> </td></tr><tr><td>4</td><td> </td><td> </td><td> </td><td> </td><td> </td></tr><tr><td>3</td><td> </td><td> </td><td>9</td><td> </td><td> </td></tr><tr><td>2</td><td> </td><td> </td><td> </td><td> </td><td> </td></tr><tr><td>1</td><td> </td><td> </td><td> </td><td> </td><td> </td></tr><tr><td>0</td><td>1</td><td>2</td><td>3</td><td>4</td><td>5</td></tr><tr><td colspan="6">Severity</td></tr></table>						Probability	5						4						3			9			2						1						0	1	2	3	4	5	Severity						Current Control Measures: - Cleansweep and good housekeeping in operation - All spills dealt with by isolating and cleaning - Regular inspection of fabricating sheds - Appropriate safety footwear worn. - Continuous monitoring of the effectiveness of control measures and periodic review.				<table><tr><td rowspan="7">Probability</td><td>5</td><td> </td><td> </td><td> </td><td> </td><td> </td></tr><tr><td>4</td><td> </td><td> </td><td> </td><td> </td><td> </td></tr><tr><td>3</td><td> </td><td> </td><td> </td><td> </td><td> </td></tr><tr><td>2</td><td> </td><td> </td><td> </td><td> </td><td> </td></tr><tr><td>1</td><td> </td><td> </td><td>3</td><td> </td><td> </td></tr><tr><td>0</td><td>1</td><td>2</td><td>3</td><td>4</td><td>5</td></tr><tr><td colspan="6">Severity</td></tr></table>			Probability	5						4						3						2						1			3			0	1	2	3	4	5	Severity					
									Probability	5																																																																																										
										4																																																																																										
										3			9																																																																																							
										2																																																																																										
										1																																																																																										
										0	1	2	3	4	5																																																																																					
								Severity																																																																																												
								Probability	5																																																																																											
									4																																																																																											
3																																																																																																				
2																																																																																																				
1			3																																																																																																	
0	1	2	3	4	5																																																																																															
Severity																																																																																																				

Ref no:	RA137	Calders & Grandidge	 
Compiled By: D.Losty		Risk Assessment	Revision 5
Effective Date: February 2014		Fabrication of Poles & Associated Activities	Revision date: April 2024 Revised By: M. Price/D. Whiley

--	--	--	--	--

Who is at risk?		Employees, visitors, contractors																		
Specific Task		Use of airline equipment, including nail/ staple guns.																		
Hazard	Risk	Risk Factor Before Control						Control Measure				Risk Factor After Control								
High pressure air.	Injection injury, Pressure injection injury, damage to eyes, damage to hearing.	Probability	5																	
			4																	
			3							12										
			2																	
			1																	
			0	1	2	3	4	5												
			Severity																	
		Current Control Measures:																		
		- Trained, competent operators - ATO system - Regular maintenance of equipment and pressure vessels - Daily checks of lines and tools (recorded) - Operators' pre-use inspection - Safe System of Work - Work wear Consumables appropriate to equipment used - PPE (gloves, safety glasses, hearing protection – full goggles when using staple guns - Horseplay strictly forbidden/ Effective supervision. - Continuous monitoring of the effectiveness of control measures and periodic review.																		
		Probability	5																	
4																				
3																				
2																				
1														4						
0	1		2	3	4	5														
Severity																				

Ref no:	RA137	Calders & Grandidge	 
Compiled By: D.Losty		Risk Assessment	Revision 5
Effective Date: February 2014		Fabrication of Poles & Associated Activities	Revision date: April 2024 Revised By: M. Price/D. Whiley

Who is at risk?	Employees															
Specific Task	Working on hardwoods or treated timber.															
Hazard	Risk	Risk Factor Before Control					Control Measure				Risk Factor After Control					
Dust and chemicals that are harmful to health.	Lung damage, absorption, inhalation, ingestion of harmful substance. Possible chronic health effects.	Probability	5						Current Control Measures: • Work on hardwoods and treated woods kept to an absolute minimum • Additional PPE mandated (White coveralls, RPE fitted with organic filters, impervious gloves, full face plastic guard, helmet) • contaminated PPE properly cleaned or disposed of/ Health monitoring • Effective supervision. • Continuous monitoring of the effectiveness of control measures and periodic review.	Probability	5					
			4													
			3								15					
			2													
			1													
			0	1	2	3	4	5								
			Severity													
										Severity						

Who is at risk?		Employees, contractors															
Specific Task		Handling lubricants & fuel.															
Hazard	Risk	Risk Factor Before Control					Control Measure					Risk Factor After Control					
Fire, vapours, fumes	Burns, lung damage.	Probability	5						Current Control Measures:	- Non-spill spouts fitted to filling equipment - Fuel stored in locked COSHH cabinet container - Fire extinguishers available/ fire alarm system - trained Fire Marshalls - weekly call-point testing. Eye protection and Gripz gloves required for handling and refuelling - Continuous monitoring of the effectiveness of control measures and periodic review.	Probability	5					
			4										4				
			3					12									
			2														
			1														
			0	1	2	3	4	5									
			Severity					Severity									

Ref no:	RA137	Calders & Grandidge	 
Compiled By: D.Losty	Risk Assessment Fabrication of Poles & Associated Activities		Revision 5
Effective Date: February 2014			Revision date: April 2024 Revised By: M. Price/D. Whiley

--	--	--	--	--